



Uranium Processing Facility CABLE INSTALLATION INSPECTION RECORD

DMC NUMBER:		DATE:	
WORK PACKAGE NO.:		TASK NO.:	
PROJECT NUMBER:		PROJECT NAME:	
BLDG/AREA:		LOCATION:	
CABLE CLASS:		UNIQUE ID TAG/CIRCUIT NO.:	
START UP SYSTEM NUMBER:		CABLE IDENTIFICATION:	
QUALITY LEVEL: <input type="checkbox"/> Q <input type="checkbox"/> RS <input type="checkbox"/> CC			
REFERENCE DOCUMENT NO.	REV. NO.	REFERENCE DOCUMENT NO.	REV. NO.

ITEM	DESCRIPTION	INSP. TYPE	N/A	FE/DATE (Initials/Date)	QCE/DATE (Initials/Date)
Pre-Inspection					
1	Verify Cable type, rating, and size in accordance with design documents	R/I	<input type="checkbox"/>		
2	Inspect Cable and reels are free of damage	I	<input type="checkbox"/>		
3	Verify that cable cut ends are properly sealed with water resistant tape.	I	<input type="checkbox"/>		
4	Verify Cable reels are tagged with unique identification number	R/I	<input type="checkbox"/>		
5	Verify Cable reels are properly stored on chocks, timbers, and on reel edges.	I	<input type="checkbox"/>		
6	Verify Cable reel storage area is clean, has adequate drainage	I	<input type="checkbox"/>		
7	Verify Cable reels are properly spaced and organized to avoid unnecessary handling, cable is stored in accordance with manufacturer recommendation	I	<input type="checkbox"/>		
8	Verify mechanical work likely to damage wire and cable is complete	I	<input type="checkbox"/>		
9	Inspect raceway is complete and free of debris/obstructions, burrs, and sharp edges	I	<input type="checkbox"/>		
10	Verify Proper pull points installed	I	<input type="checkbox"/>		
11	Ensure Raceway pulling lengths are correct	R	<input type="checkbox"/>		



Uranium Processing Facility CABLE INSTALLATION INSPECTION RECORD

ITEM	DESCRIPTION	INSP. TYPE	N/A	FE/DATE (Initials/Date)	QCE/DATE (Initials/Date)
12	Inspect UTP and optical fiber cable jacket materials for NRTL certification markings.	I	<input type="checkbox"/>		
13	Verify Pulling setups are complete	I	<input type="checkbox"/>		
14	Verify interior of building is protected from weather	I	<input type="checkbox"/>		
15	Verify Raceway installation is adequate to support cable pull	I	<input type="checkbox"/>		
In-Process Inspection					
16	Verify proper use of grips and cable is properly protected during pull	I	<input type="checkbox"/>		
17	Verify Pulling tensions are not exceeded; dynamometer readings recorded (See step 31)	I	<input type="checkbox"/>		
18	Verify Temporary cable identification tags or labels are installed	R/I	<input type="checkbox"/>		
19	Verify Routing is correct, FROM: _____ TO: _____	I	<input type="checkbox"/>		
20	Verify Bending radius is not exceeded	I	<input type="checkbox"/>		
21	Verify sufficient slack & support between transition points	I	<input type="checkbox"/>		
Final Inspection					
22	Cable route (via), separation and spacing in accordance with design	I	<input type="checkbox"/>		
23	Verify the proper use of lubricants and mechanical pulling equipment, i.e. rollers, sheaves, wheels, feeder tubes, slings, pulling eyes, pulling ropes, etc.	I	<input type="checkbox"/>		
24	Verify cable is not over tensioned/damaged during pull	I	<input type="checkbox"/>		
25	Verify cable does not extend above or outside the plane of the tray side rail.	I	<input type="checkbox"/>		
26	Verify cable is properly supported in the cable tray	I	<input type="checkbox"/>		
27	Cable minimum bend/training radii have not been violated	I	<input type="checkbox"/>		
28	Visually check wire and cable for physical damage and proper connection	I	<input type="checkbox"/>		
29	UTP & Fiber Optic – Visually inspect cabling system components for cable placement, cable termination,	I	<input type="checkbox"/>		



Uranium Processing Facility CABLE INSTALLATION INSPECTION RECORD

ITEM	DESCRIPTION	INSP. TYPE	N/A	FE/DATE (Initials/Date)	QCE/DATE (Initials/Date)
	grounding and bonding, equipment and patch cords.				
30	Required testing is completed (continuity, meggers and Hi-pot tester, Ref.: Y17-95-64-842, <i>UPF Electrical Equipment Testing</i>)	R	<input type="checkbox"/>		
31(a)	Pull calculation required Y/N (Circle One) Calculation number: _____ Max Pull Tension allowed: _____ Actual Pull Tension Developed: _____ (Dynamometer Reading) M&TE Used: _____ Serial Number: _____ Cal Due Date: _____	I	<input type="checkbox"/>		
31(b)	Pull calculation required Y/N (Circle One) Calculation number: _____ Max Pull Tension allowed: _____ Actual Pull Tension Developed: _____ (Dynamometer Reading) M&TE Used: _____ Serial Number: _____ Cal Due Date: _____	I	<input type="checkbox"/>		
31(c)	Pull calculation required Y/N (Circle One) Calculation number: _____ Max Pull Tension allowed: _____ Actual Pull Tension Developed: _____ (Dynamometer Reading) M&TE Used: _____ Serial Number: _____ Cal Due Date: _____	I	<input type="checkbox"/>		
31(d)	Pull calculation required Y/N (Circle One) Calculation number: _____ Max Pull Tension allowed: _____ Actual Pull Tension Developed: _____ (Dynamometer Reading) M&TE Used: _____ Serial Number: _____ Cal Due Date: _____	I	<input type="checkbox"/>		



Uranium Processing Facility CABLE INSTALLATION INSPECTION RECORD

ITEM	DESCRIPTION	INSP. TYPE	N/A	FE/DATE (Initials/Date)	QCE/DATE (Initials/Date)
List Project or Component Specific Attributes Below					
COMMENTS:					
FIELD ENGINEER: <i>(print/sign)</i>				DATE:	
QUALITY CONTROL ENGINEER: <i>(print/sign)</i>				DATE:	