



# UPF CONCRETE OPERATIONS

Work Package No: \_\_\_\_\_

Task No.: \_\_\_\_\_

Page 1 of 2

UPF CONCRETE OPERATIONS						
Page 1 of 2						
CONCRETE PRE-PLACEMENT POUR CARD				QUALITY CLASS [ ] Q [ ] RS [ ] CC		
DESIGN MIX ID:				POUR DATE:		
POUR ID:				POUR QUANTITY:		
REFERENCE DOCUMENT NO.		REV. NO.		REMARKS		
DESIGN STRENGTH:				ALLOWABLE SLUMP RANGE:		
PLACING METHOD:				MAXIMUM AGGREGATE SIZE:		
ALLOWABLE AIR RANGE				ALLOWABLE POUR RATE:		
CURING METHOD:		[ ] COLD [ ] HOT WEATHER		FINISH:		
SPECIAL ADMIXTURES [ ] YES [ ] NO IF YES TYPE:						
PRE-PLACEMENT CHECKLIST	SUPT		FE		QC	
	INITIAL	DATE	INITIAL	DATE	INITIAL	DATE
Sub-grade						
Construction Joint Prep						
Formwork						
Line and Grade						
Reinforcing-						
Size						
Location						
Spacing						
Support						
Splices						
Cover						
Surface Condition						
Embedded Items-						
Anchors						
Misc. Steel						
Piping						
Electrical						
Inside Formwork Clean						
Batch Ticket Numbers:						
<b>Release For Placement</b>						
FIELD ENGINEER:					DATE:	
QUALITY CONTROL ENGINEER:					DATE:	



# UPF CONCRETE OPERATIONS

Work Package No: \_\_\_\_\_

Task No.: \_\_\_\_\_

Page 2 of 2

## UPF CONCRETE OPERATIONS CONCRETE POST-PLACEMENT FINAL INSPECTION RECORD

Page 2 of 2

PROJECT NUMBER		POUR IDENTIFICATION			
POUR DATE					
CURING METHOD		FINISH			
POST PLACEMENT FINAL INSPECTION	FE	FE	QC	QC	
	INITIAL	DATE	INITIAL	DATE	
PROPER CURING METHOD APPLIED					
REQUIRED HOT OR COLD WEATHER PROTECTION PROVIDED					
CURE TEMPERATURE MAINTAINED					
AS-BUILT SURVEY MADE					
CYLINDER BREAKS VERIFIED					
OTHER (SPECIFY):					
FORMWORK REMOVED AND SURFACE REPAIRS COMPLETED					
REMARKS					
FIELD ENGINEER:				DATE:	
QUALITY CONTROL ENGINEER:				DATE:	