



UPF AGITATORS AND MIXERS INSPECTION RECORD

Work Package No.: _____

Task No.: _____

Page 1 of 1

DMC NUMBER:		DATE:				
PROJECT NUMBER:		PROJECT NAME:				
QUALITY LEVEL:	QUALITY (Q)	RISK SIGNIFICANT (RS)	COMMERCIAL CONTROL (CC)			
EQUIPMENT ID:		DESCRIPTION:			STARTUP SYSTEM ID:	
BLDG/AREA:		ELEVATION:		SYSTEM:		
REFERENCE DOCUMENT NO.:		REV. NO.:	REFERENCE DOCUMENT NO.:		REV. NO.:	
ITEM	ACC	REJ	N/A	FE (initial/date)	QCE/PI (initial/date)	
1. Nameplate data is correct						
2. Rust preventatives removed						
3. Centerline location and elevation checked						
4. Pipe connection stresses removed and checked						
5. Check for proper installation, including correct rotation and condition of blades, ribbons, helices, etc.						
6. Check alignment of drives, couplings, gears, and drivers.						
7. Rotation checked and record complete						
8. Inspect, clean and install, or reinstall mechanical seals, packing, wipers, etc., including accessories						
9. Instruments and controls checked						
10. Insulation complete						
COMMENTS:						
FE: (print/sign)				DATE:		
QCE/PI: (print/sign)				DATE:		